



ALICIA WATER DISTRICT
 Quezon St., Magaysay, Alicia, Isabela
 Report on Government Projects/Programs/Activities
 For the First Quarter 2020


Agency/Address	Project/Program/ Activity Name	Location	Total Cost	Date Started	No. of Extensions	Target Completion Date	Project Status		Remarks
							% of Completion	Total Cost Incurred to Date	
ALICIA WATER DISTRICT	Drilling of Well (Calocan P/S #2)	Brgy. Calocan	800,000.00	10/1/2019		1/31/2020	100%	756,359.22	complete
	ZUMBA Dance Exercises of the employees (twice a week)	ALWAD Office Rooftop	48,000.00	1/8/2020		12/31/2020	34%	6,500.00	on-going
	Blessing & Inauguration of Rizaluna, and Calocan P/S	Brgy. Calocan, Rizaluna	10,000.00	1/30/2020		1/30/2020	100%	10,000.00	complete
	Expansion Lateral Line @ Purok 1, Kalupawan	Brgy. Calocan	700,000.00	3/23/2020		1/15/2020	100%	640,000.00	complete
	Generator Set House	Brgy. Rizaluna	12,500.00	1/24/2020		2/28/2020	100%	12,500.00	complete
	Drilling of Well (Aganay Pumping Station)	Brgy. Aganay	500,000.00	3/2/2020		3/31/2020	100%	580,382.58	complete
	N/A								

Prepared by:

 DANILLO A. SEMODIO
 Admin./General Services Officer 3

Certified Correct by:

 JEDDRE A. TOMAS
 General Manager

ALICIA WATER DISTRICT
 Quezon St., Magaysay, Alicia, Isabela
 Report on Government Projects/Programs/Activities
 For the Second Quarter 2020

Agency/Address	Project/Program/ Activity Name	Location	Total Cost	Date Started	No. of Extensions	Target Completion Date	Project Status		Remarks
							% of Completion	Total Cost Incurred to Date	
ALICIA WATER DISTRICT	ZUMBA Dance Exercises of the employees (twice a week)	ALWAD Office Rooftop	48,000.00	1/8/2020		12/31/2020	14%	6,500.00	(Suspended March 2020)
	Preparation of GCMD-19 Threat	ALWAD Office	350,000.00	3/13/2020		12/31/2020		313,984.82	On-going
	Drilling of another Well @ Sta. Cruz Pumping Station	Brgy. Sta. Cruz, Alicia, Isa.	350,000.00	4/3/2020		6/30/2020	100%	353,984.51	Completed
	Lateral Line Expansion	Brgy. PAg-ASA, Ling'ingay	40,000.00	5/15/2020		5/20/2020	100%	36,732.00	Completed
	Lateral Line Expansion	Purok Tabing Ilog, Brgy. Aurora	40,000.00	6/3/2020		6/5/2020	100%	35,000.00	Completed
	Lateral Line Expansion	Brgy. Rizaluna, & Del Pilar	110,000.00	6/6/2020		6/11/2020	100%	105,065.00	Completed
	Clear-up Drive ("TODAS DENIGUS" Todo na to Ika 7 Ingot	Site(s) coverage Barangay	5,000.00	6/12/2020		6/12/2020	100%	4,976.00	Completed
	In-Person seminar on Procurement Law R.A. 9481	ALWAD Function Hall	10,000.00	6/25/2020		6/25/2020	100%	8,423.50	Completed
	N/A								

Prepared by:

 DANILLO A. SEMODIO
 Admin./General Services Officer 3

Certified Correct by:

 JEDDRE A. TOMAS
 General Manager