



ALICIA WATER DISTRICT  
 Quezon St., Magsaysay, Alicia, Isabela  
**Report on Government Projects/Programs/Activities**  
 For the 1st Quarter 2017

Agency/Address	Project/Program/ Activity Name	Location	Total Cost	Date Started	No. of Extensions	Target Completion Date	Project Status		Remarks
							% of Completion	Total Cost Incurred to Date	
ALICIA WATER DISTRICT	Additional extension of Distribution mainline along Nat'l. H-way, Burgos with dia. of 2".	Burgos, Alicia	51,591.00	1/10/2017		1/19/2017	100%	51,591.00	Complete
	Installation of Blow-off	Del Pilar St., Magsaysay, Alicia	2,369.90	2/3/2017		2/3/2017	100%	2,369.90	Complete
	Installation of Blow-off	Sta. Cruz, Alicia	5423.75	2/8/2017		2/8/2017	100%	5423.75	Complete
	Installation of Blow-off	Nat'l. H-way, Antonino, Alicia	2131.94	2/10/2017		2/10/2017	100%	2131.94	Complete
	Installation of Blow-off	Burgos, Alicia	4,037.08	2/14/2017		2/14/2017	100%	4,037.08	Complete
	Installation of Stand-by Source	Nat'l. H-way, Apanay, Alicia	17,960.38	2/16/2017		2/16/2017	100%	17,960.38	Complete
	Installation of Stand-by Source of Mainline	Prk.3 Nat'l. H-way, Paddad	4,249.23	2/17/2017		2/17/2017	100%	4,249.23	Complete
	Installation of Blow-off	Prk.3 Nat'l. H-way, Paddad	7,035.75	2/20/2017		2/20/2017	100%	7,035.75	Complete
	Installation of Blow-off	San Mateo Rd., Aurora, Alicia	3,948.59	2/21/2017		2/21/2017	100%	3,948.59	Complete
	Seminar/Workshop on Risk Reduction Mgt. of all officers and employees ALWAD	Brgy. Hall, Calacacan, Alicia	10,000.00	3/4/2017		3/4/2017	100%	10,000.00	Complete
	Installation of Transmission and By-pass at Elevated Water Tank	Apanay, Alicia	142,541.06	3/27/2017		3/27/2017	100%	142,541.06	Complete
									Complete
									Complete
									Complete

Prepared by:


  
 DANILLO A. SEMODINO  
 Admih./General Services Officer B


Certified Correct by:

  
 GEORGE A. TOMAS  
 General Manager

Alicia Water District  
 Quezon St., Magsaysay, Alicia, Isabela  
**Report on Government Projects/Programs/Activities**  
 For the second Quarter 2017

Agency/Address	Project/Program/Activity Name	Location	Total Cost	Date Started	No. of Extensions	Target Completion Date	Project Status		Remarks
							% of Completion	Total Cost Incurred to Date	
Alicia Water District	Construction of Control, & Chlorine room at Elevated Water Tank, Apanay	Apanay, Alicia	43,210.00	4/27/2017		5/29/2017	100%	43,210.00	Complete
	Pipelaying Lateral pipeline 2" dia.	Sta. Cruz, Alicia	42,714.59	5/22/2017		5/25/2017	100%	42,714.59	Complete
	Installation of Cluster of Service Connections	Brgy. Callao, Alicia	2,140.00	5/3/2017		5/8/2017	100%	2,140.00	Complete
	Installation of CheckValve at Ganano Bridge	San Antonio, Alicia	18,578.87	5/4/2017		5/5/2017	100%	18,578.87	Complete
	Relocation of Mainline at Paddad Bridge	Paddad, Alicia	21,474.80	6/1/2017		6/1/2017	100%	21,474.80	Complete
	Rehabilitation of Pumping Station #1 ET	Calaocan, Alicia	8,600.00	5/22/2017		6/5/2017	100%	8,600.00	Complete
	Installation of Centrifugal Pump Booster PS	Apanay, Alicia	14,716.18	6/16/2017		6/16/2017	100%	14,716.18	Complete
	Expansion of Mainline 3" dia.	Brgy. Burgos to Brgy. Rizaluna	300,000.00	6/19/2017		7/19/2017	60%	100,356.18	On-going
	Construction of 2-storey Bldg. Gen. set house @ Munsayac P/S#2	Munsayac Subd., Antonino	474,200.00	9/12/2016		12/31/2017	50%	237,000.00	On-going
	Garage Extension @ P/S#2	Calaocan, Alicia	60,000.00	6/22/2017		8/22/2017	100%	62,875.00	Complete


Prepared by:  
  
 Danilo A. Semodio  
 Admin./General Services Officer B


Certified Correct by:  
  
 George A. Tomas  
 General Manager



Alicia Water District  
 Quezon St., Magsaysay, Alicia, Isabela  
**Report on Government Projects/Programs/Activities**  
 For the 4th Quarter 2017

Agency/Address	Project/Program/Activity Name	Location	Total Cost	Date Started	No. of Extensions	Target Completion Date	Project Status		Remarks
							% of Completion	Total Cost Incurred to Date	
Alicia Water District	Expansion of Mainline 3" and 2" dia. Construction of 2-storey Bldg. Gen. set house @ Munsayac P/S#2	Brgy. Burgos, Brgy. Rizaluna, & D Munsayac Subd, Antonino	300,000.00	6/19/2017			96%	290,741.18	On-going
	Mainline Repair/Maintenance Paddad Bridge	Paddad, Alicia	474,200.00	9/12/2016			79%	376,406.65	On-going
	Garage Extension	Calaocan P/S#2	39,013.00	10/18/2017			80%	31,000.00	On-going
	Warehouse Extension	Calaocan P/S#1	66,502.00	10/19/2017		11/15/2017	100%	103,015.62	Complete
	Mainline Expansion	Purok Polito, Linglingay, Alicia	36,860.00	10/23/2017		10/31/2017	100%	36,860.00	Complete
	Lot Fencing beside Booster PS	Apanay, Alicia, Isabela	205,381.06	11/3/17		12/04/17	100%	205,381.06	Complete
	ALWAD Anniversary 36 yrs. Celebration	Ammacio, Santiago	33,290.00	11/22/2017		2/28/2018	80%	26,632.00	On-going
	ALWAD Sportsfest	Camp Vizcarra, Ramon and Alicia, Isabela	10,000.00	11/17/2017		11/17/2017	100%	10,000.00	Complete
	ALWAD Christmas Prog. & Family Day	San Fernando, Alicia	30,000.00	12/16/2017		12/16/2017	100%	30,000.00	Complete
			70,000.00	12/23/2017		12/23/2017	100%	63,477.30	Complete

Prepared by:  
  
 Danilo A. Semodio  
 Admin./General Services Officer B

Certified Correct by:  
  
 George A. Tomas  
 General Manager

