


ALICIA WATER DISTRICT
**Consolidated Quarterly Report on Government Projects/Programs/ Activities
For the First Quarter, CY 2021**
Annex "B"

Agency/ Address	Project/Program Activity Name	Location	Total Cost	Date Started	No. of Extensions	Target Completion Date	Project Status		Remarks
							% of completion	Total Cost Incurred to Date	
Alicia Water District	1. Replacement of Transmission Check Valve 4" at Caloacan Pumping Station 3	Caloacan, Alicia	25,040.79	1/8/2021	N/A	1/8/2021	100%	25,040.79	<i>completed</i>
Block 19/Lot 1 Munsayac Subd. Antonino Alicia, Isabela	2. Repair and Relocation of blow-off	Manaois, Paddad	4,618.50	1/13/2021	N/A	1/15/2021	100%	4,618.50	<i>due to road widening/completed</i>
	3. Relocation of mainline interconnection and replacement of gate valve	Nat'l Highway, Victoria	15,963.48	1/12/2021	N/A	1/13/2021	100%	15,963.48	<i>completed</i>
	4. Additional Pipeline Extension	Manaois, Paddad	52,450.69	1/21/2021	N/A	1/29/2021	100%	52,450.69	<i>expansion of water services/completed</i>
	5. Installation of Top Mount Multit-Filter at Apanay Pumping Station	Apanay, Alicia	160,000.00	2/6/2021	N/A	2/15/2021	100%	160,000.00	<i>the project was implemented to address the water quality problem in Brgy. Sta. Apanay, Victoria and Sta. Maria/completed</i>
	6. Installation of Guard Post of 9 sets of blow-offs	MH Del Pilar, Alicia	17,537.22	2/17/2021	N/A	2/22/2021	100%	17,537.22	<i>completed</i>
	7. Installation of four (4) isolation gate valves and four (4) blow-offs	La Fortuna, Paddad, Alicia	105,000.00	2/9/2021	N/A	2/11/2021	100%	105,000.00	<i>completed</i>
	8. Rehabilitation of Dugwell at Caloacan Pumping Station 4	Caloacan, Alicia	50,000.00	2/3/2021	N/A	2/26/2021	100%	50,000.00	<i>for better water quality/completed</i>
	9. Additional Mainline Extension	Midtown to Simon Subdivision, Paddad	75,000.00	2/17/2021	N/A	2/28/2021	100%	75,000.00	<i>expansion of water service/completed</i>
	10. Installation of Water Pump at Mini Dam	Linglingay, Alicia	3,317.57	2/26/2021	N/A	2/28/2021	100%	3,371.57	<i>part of CSR activities/completed</i>

	11. Rehabilitation of Dug Well at Manaois Pumping Station	Manaois,Paddad	50,000.00	3/1/2021	N/A	3/26/2021	100%	50,000.00	<i>for better water quality/completed the project was implemented to address the water pressure problem in Brgy. Sata. Cruz and San Antonio/completed</i>
	12. Construction of Concrete Storage Tank with 3x1.5x1.5 at Sta. Cruz Pumping Station	Sta. Cruz,Alicia	140,000.00	3/3/2021	N/A	4/9/2021	90%	140,000.00	
	13. Installation of Blow-offs and guard post at Core Mabini	Core Mabini,Alicia	20,000.00	3/17/2021	N/A	3/23/2021	100%	20,000.00	<i>completed</i>
	14. Installation of tiles inside the concrete storage tank	Apanay, Alicia	20,000.00	3/17/2021	7 days		90%		<i>The storage tank will serve as the back wash source/completed</i>
	15. Installation of Stand-by Source 2"	Nat'l Highway, Apanay	20,000.00	3/18/2021	N/A	3/19/2021	100%	20,000.00	<i>additional water sources/completed</i>
	16. World Water Day Celebration	Linglingay, Alicia	roads and water = Php 7,200.00 tarpaulin = Php 450.00 seedlings = Php 1,180.00	3/20/2021	N/A	3/20/2021	100%	8,830.00	<i>in compliance to World Water Day Celebration/completed</i>
	17. National Women's Month Celebration	LGU Bldg.,Alicia	t-shirts =Php 5,500.00 tarpaulin = Php 450.00 give-aways(pre-printed mugs = Php 12,000.00) alcohol and face masks - Php 6,000.00	3/1/2021	N/A	3/31/2021	100%	23,950.00	<i>in compliance to National Women's Month Celebration/completed</i>
	18. Installation of 400W solar pump at dug well	Linglingay, Alicia	5,000.00	3/26/2021	N/A	3/28/2021	100%	5,000.00	<i>part of CSR activities/completed</i>
								776,762.25	

Submitted By ;


Mr. DANILO SEMODIO
Admin Services Officer B

Noted by :


Mr. GEORGE A. TOMAS
General Manager